



## An Update from Lesko Architecture

Construction of both the new Ontario School and Intermediate School remains on schedule to open in August 2020. A great amount of progress has been made over the past month on both buildings.

### New Ontario School

In terms of the site work, the foundations are complete, the concrete pad for the back-up generator and the air conditioning chiller pad has been poured and wiring for all of the light poles is in place. The gas service to the building has also been installed. The chillers and boilers will be delivered to the site soon.

From a building standpoint, 85% of the single-story exterior walls are complete and construction of the second floor exterior walls is ongoing. The second floor structural steel framing is complete and 35% of the second floor concrete is poured. Utilities that run above the corridors, including piping, wiring and HVAC ducts are being installed and two stairs have been completed.

### New Intermediate School

In terms of the building, first floor exterior walls are complete and construction of the second story exterior walls has begun in Classroom Wings A and C and Gymnasium/Cafeteria Wing B. The overhead piping, ductwork and electrical rough-ins in these areas has also begun. The remainder of the second floor metal deck in Gymnasium/Cafeteria Wing B is being installed and second floor concrete has been poured in Classroom Wings A and C. Construction of interior walls has begun in Classroom Wings A and C and the last of the structural roof framing in Classroom Wing C is scheduled to be complete by the end of September. Two stairs have also been completed. Transformers and electrical switchgear will be delivered in mid-October.

It is sometimes hard to visualize all of the building construction that has progressed over the month when reading our updates so we hope that you will drive by both sites sometime soon to get a firsthand look at how these two buildings are taking shape.



## District Update for September 2019

Next year at this time, we will be in our new buildings and off to a "brand new start" for the 2020-2021 school year. I am proud to say that Mosser Construction is doing a wonderful job. Both the Intermediate and Ontario Building are on time to open in the summer of 2020.

That being said, the largest transition of students in our history will be taking place next year. We are working diligently to prepare for this transition and to ensure that when the time comes, we will make the move effortlessly and as smoothly as possible. The following are the details of the transitions that will be taking place in the summer of 2020.

- Preschool and Kindergarten students will attend Mills Elementary school and construction will begin at Hancock Elementary School site.
- 1st and 2nd grade students will attend the newly opened Ontario Primary School.
- 3rd – 6th grades will attend the newly opened Intermediate School Building.
- The Regional Center for Advanced Academic Studies will move to the Adams Building.
- The Sandusky Digital Academy will move to the Regional Center for Advanced Academic Studies building.
- 7th – 12th grade will remain the same.
- Adult Education will move to the Venice Heights Elementary Building.

Our leadership team will be working diligently to communicate with our families and community throughout this time of transition. You can expect a plethora of updates throughout the 2019-2020 school year. If you have any questions, please email me at [ASKDRSANDERS@SCS-K12.NET](mailto:ASKDRSANDERS@SCS-K12.NET) or call my office at 419.984.1000.

Go Streaks!

# UPCOMING DISTRICT EVENTS

DO YOU HAVE A QUESTION OR CONCERN?

EMAIL US AT  
**SCSCARES@SCS-K12.NET**

Homecoming  
2019

Homecoming Parade  
Wednesday, October 2, 2019  
Shelby Street Boat Launch  
5:30 pm

Varsity Football Game v. Tiffin  
Friday, October 4, 2019  
7:00 pm

Homecoming Dance  
Saturday, October 5, 2019  
8:00 pm



SEPTEMBER 28  
**2019**

REGISTER TODAY AT  
**BLUESTREAKPRIDE5K.COM**



CHECK OUT OUR  
**NEW APP!**

AVAILABLE FOR FREE IN THE GOOGLE  
PLAY STORE OR ON ITUNES!